



2/3/2019



Pinelands Regional School District

Junior & Senior High School **Weekly Renovation Updates**

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry – D-Wing block (south & east) walls
- Continued installation of exterior wall preparation – steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior masonry demolition – Cafeteria / Media Center
- Continued installation of exterior windows (D Wing)
- Commenced installation of exterior doors (D Wing)

Senior & Junior High School - Renovations

- Continued selective interior renovations – (Sr. High School)
- Continued bathroom renovations – plumbing rough-in, wall framing, ceramic tile, plumbing fixtures (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued electrical system renovations – 2nd shift work (Jr. High School)
- Continued LEHT Inspection of Bathroom Reno (1st Floor) (Jr. High School)
- Continued Township Inspection – Gym Area (Sr. High School)

Scheduled Activities for the week of February 04 2019 thru February 08 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation – steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry – D Wing (south & east wall)
- Continue roof coping modifications
- Continue exterior masonry demolition – Cafeteria & Media Center
- Continue installation of new exterior windows & doors (D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue framing for main office area (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue installation of ceiling system – Gym Corridor / Bathrooms (Sr. High School)
- Continue selective electrical renovations – 2nd shift work (Jr. High School)
- Continue Township Inspection – Gym Area (Sr. High School)
- Pinelands Regional Sr. High School – Exterior Wall Demolition (Cafeteria)