



6/24/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Board of Education award of Construction Contract completed 06-04-18
- Construction Kick-off Meeting completed 06-08-18

Senior & Junior High School - Renovations

- Board of Education award of Construction Contract completed 06-04-18
- Construction Kick-off Meeting completed 06-08-18

Senior High School - Athletic Field Renovations

- Commence Athletic Field Topsoil preparation and inner field Track Event layouts

Junior High School- Modular Classroom Installation

- Continued off-site construction of Modular Classroom units
- Completed underground utilities (Building to Modular Complex)

Scheduled Activities for the week of June 25 2018 thru June 29 2018

Overall Project:

Senior High School - Masonry Restoration

- Construction document(s) processing
- General Contractor's site mobilization

Senior & Junior High School - Renovations

- Construction document(s) processing
- General Contractor's site mobilization

Senior High School - Athletic Field Renovations

- Athletic Field –Continue layout of inner Track Events & Topsoil preparation
- Athletic Field – Removal of existing Track Surfaces
- Tennis Court –Commence layout & installation of fencing posts

Junior High School- Modular Classroom Installation

- Continue off-site construction of Modular Classroom units
- Commence installation of foundation system w/o 06-25-18
- Commence on-site delivery of Modular Units



Pinelands Regional Athletic Field – Topsoil Preparation



Pinelands Regional Athletic Field – Topsoil Preparation



Pinelands Regional Modular Classrooms – Utilities Excavation



Pinelands Regional Modular Classrooms – Underground Plumbing



Pinelands Modular Classrooms – Underground Plumbing



Pinelands Regional Modular Classrooms – Underground Electrical Conduit