



### **Pinelands Regional** School District

### **Junior & Senior High School Weekly Renovation Updates**

#### Overall Project:

### Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó C-Wing (east & south elev.)
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Completed installation of Exterior Freezer Storage Box ó C Wing South

### Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó masonry walls (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued 2<sup>nd</sup> shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

### Scheduled Activities for the week of April 22 2019 thru April 26 2019

### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry \( \times \) C Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (D Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Commence Site/Lawn restoration (B & D Wing)

### Senior & Junior High School - Renovations

- Continue layout &installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for atrium partition walls / window & door frames (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid installation ó selective classrooms & corridors (Sr. High School)
- Commence layout & installation of corridor floor tile (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

#### Senior & Junior High School – Paving & Site Improvements (Summer 2019)

Construction Project ó Award Coordination

## **Epic Management, Inc.** Page 1 of 9





Pinelands Regional Sr. High School ó Exterior Glazed Curtain Wall Demolition (Block A West)



Pinelands Regional Sr. High School ó Glazing Wall Protection (Block A West)

## **Epic Management, Inc.** Page 2 of 9





Pinelands Regional Sr. High School ó Exterior Wall Structural Framing (Block A North)



Pinelands Regional Sr. High School ó Exterior Masonry Preparation (Block A South)

## **Epic Management, Inc.** Page 3 of 9



Pinelands Regional Sr. High School ó Exterior Masonry Preparation & Installation - (Block A South Media Center)



Pinelands Regional Sr. High School ó Exterior Brick Installation (Block C South ó Media Center & Cafe)

# **Epic Management, Inc.** Page 4 of 9





Pinelands Regional Sr. High School ó Exterior Brick- Installation (Block C South ó Cafeteria)



Pinelands Regional Sr. High School ó Exterior Storage Freezer Installation (Block C South ó Kitchen)

## **Epic Management, Inc.** Page 5 of 9



Pinelands Regional Sr. High School ó Gym Entrance Canopy Soffit Installation (Block B)



Pinelands Regional Sr. High School ó Students Bathroom ó Ceiling & Lighting (Block D)

# **Epic Management, Inc.** Page 6 of 9





Pinelands Regional Sr. High School ó Main Office Guidance Ceiling Grid / Lighting / Painting



Pinelands Regional Sr. High School ó Main Office

# **Epic Management, Inc.** Page 7 of 9

4/21/2019



Pinelands Regional Sr. High School ó Atrium Common Area



Pinelands Regional Sr. High School ó Atrium Common Area

## **Epic Management, Inc.** Page 8 of 9





Pinelands Regional Sr. High School ó Student Corridor Ceiling / Painting / Lighting (Block D)



Pinelands Regional Sr. High School ó Drama Classroom Ceiling grid installation (Block D)

## **Epic Management, Inc.** Page 9 of 9