



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A -Wing (west elev.) walls
- Continued installation of exterior wall preparation of steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued site concrete work ó exterior access concrete apron & masonry column bases (preparation)

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó entry door frames; wall framing / sheetrock (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó masonry walls (Sr. High School)
- Continued preparation & painting for open ceiling deck Atrium (Sr. High School)
- Continued preparation & painting for Hallways (wall / door frames) (Sr. High School)
- Continued 2nd floor bathroom renovations ó Hardware & Accessory installation & Township Inspections (Jr. High School)

Scheduled Activities for the week of March 25 2019 thru March 29 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A & C Wing elevations
- Continue roof coping modifications
- Continue selective demolition ó A Wing (north wall elev.)
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continue installation of roll-up overhead doors (D Wing)
- Continue site concrete work

Senior & Junior High School - Renovations

- Continue layout &installation of HVAC ductwork (Sr. High School)
- Continue layout / installation for new Main Entrance (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for classroom partition walls (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of open ceiling deck (Sr. High School)
- Commence ceramic tile installation -bathroom renovations (Sr. High School)
- Commence ceiling grid installation ó selective classrooms (Sr. High School)
- Continue 2nd floor bathroom renovations \(\) Toilet Partitions \(/ \) Painting & Clean-up \(/ \) Township Inspections (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

Construction Project ó Award Coordination

Epic Management, Inc. Page 1 of 9





Pinelands Regional Sr. High School ó Exterior Wall System (Block A North)



Pinelands Regional Sr. High School ó Exterior Wall Structural Framing (Block A North)

Epic Management, Inc. Page 2 of 9





Pinelands Regional Sr. High School ó Exterior Masonry Installation (Block A West)



Pinelands Regional Sr. High School ó Exterior Masonry Installation (Block A West)

Epic Management, Inc. Page 3 of 9



Pinelands Regional Sr. High School ó Exterior Masonry Preparation - (Block A South)



Pinelands Regional Sr. High School ó Exterior Wall Preparation & Steel Installation (Block C South ó Media Center)

Epic Management, Inc. Page 4 of 9

3/23/2019



Pinelands Regional Sr. High School ó Exterior Wall Preparation & Steel Installation (Block C South ó Cafeteria)



Pinelands Regional Sr. High School ó Exterior Wall Preparation (Block C East ó Kitchen)

Epic Management, Inc. Page 5 of 9





Pinelands Regional Sr. High School ó Masonry Wall Installation (Main Entrance)



Pinelands Regional Sr. High School ó Entrance Addition Block Walls (Security Vestibule & Attendance Office)

Epic Management, Inc. Page 6 of 9

3/23/2019



Pinelands Regional Sr. High School ó Wall Preparation for Ceramic Tile (Block D Bathroom)



Pinelands Regional Sr. High School ó Door Frame Installation (Block A South ó Faculty Bathroom)

Epic Management, Inc. Page 7 of 9



Pinelands Regional Sr. High School ó Painting of Corridor Walls & Door Frames (Block D)



Epic Management, Inc. Page 8 of 9





Pinelands Regional Jr. High School ó Ladies Restroom (2nd floor)



Pinelands Regional Jr. High School ó Faculty Restroom (2nd floor)

Epic Management, Inc. Page 9 of 9