



3/16/2019



Pinelands Regional School District

Junior & Senior High School **Weekly Renovation Updates**

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A -Wing (west elev.) walls
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior masonry demolition ó A Wing (north elev.)
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued site concrete work ó exterior access concrete apron (preparation)

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó entry door frames; wall framing / sheetrock (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó concrete floor slab (Sr. High School)
- Continued preparation & painting for open ceiling deck (Sr. High School)
- Continued new Gym Entrance canopy ó exterior brick fascia (Sr. High School)
- Continued 2nd floor bathroom renovations ó plumbing fixture installation (Jr. High School)

Scheduled Activities for the week of March 18 2019 thru March 22 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing (west wall elev.)
- Continue roof coping modifications
- Continue exterior demolition ó A Wing (north wall elev.)
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continue installation of roll-up overhead doors (D Wing)
- Continue site concrete work

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout / installation for new Main / Gym Entrance & Exterior Canopy (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for classroom partition walls (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of open ceiling deck (Sr. High School)
- Continue 2nd floor bathroom renovations (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

- Construction Project ó Award Coordination

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Exterior Wall System (Block A North)



Pinelands Regional Sr. High School 6 Exterior Wall Structural Framing (Block A North)



Pinelands Regional Sr. High School 6 2nd Floor Concrete Floor Demo (Block A North)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (Block A West)



Pinelands Regional Sr. High School ó Exterior Masonry Preparation ó Steel Installation (Block C South)



Pinelands Regional Sr. High School ó Exterior Wall Preparation & Steel Installation (Block C East ó Kitchen)



Pinelands Regional Sr. High School 6 Exterior Door Entry Landing Preparation (Block D North)



Pinelands Regional Sr. High School 6 Brick Facia Installation (Gym Entrance Canopy)



Pinelands Regional Sr. High School 6 Entrance Addition Floor Slab



Pinelands Regional Sr. High School 6 Ductwork Staging Area (Block A South)



Pinelands Regional Sr. High School 6 Corridor HVAC Ductwork & Piping (Block D)



Pinelands Regional Sr. High School 6 Main Office Sheetrock Walls



Pinelands Regional Sr. High School 6 Ceiling Painting (Block D Graphcø)



Pinelands Regional Sr. High School 6 Wood Shop Ceiling Painting Preparation



Pinelands Regional Jr. High School 6 Ladies Restroom (2nd floor)



Pinelands Regional Jr. High School 6 Faculty Restroom (2nd floor)