



4/14/2019



## **Pinelands Regional School District**

### **Junior & Senior High School** **Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued installation of exterior masonry ó C-Wing (east & south elev.)
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued site concrete work ó exterior access concrete apron/sidewalks (preparation / installation)

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó masonry walls (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued 2<sup>nd</sup> shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

### **Scheduled Activities for the week of April 15 2019 thru April 19 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó C Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (D Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) (B & D Wing)

##### **Senior & Junior High School - Renovations**

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for atrium partition walls / window & door frames (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid installation ó selective classrooms & corridors (Sr. High School)
- Commence layout & installation of corridor floor tile (Sr. High School)
- Continue 2<sup>nd</sup> shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Summer 2019)**

- Construction Project ó Award Coordination

**Epic Management, Inc.**

Page 1 of 9



Pinelands Regional Sr. High School 6 Exterior Window & Doors Installation (Block A West)



Pinelands Regional Sr. High School 6 Gym Entrance Signage Installation





Pinelands Regional Sr. High School 6 Exterior Wall Structural Framing (Block A North)



Pinelands Regional Sr. High School 6 Structural Steel Reconstruction (Block A North 2<sup>nd</sup> floor)





Pinelands Regional Sr. High School 6 Exterior Masonry Preparation - (Block A South)



Pinelands Regional Sr. High School 6 Exterior Wall Preparation & Steel Installation (Block C South 6 Media Center & Cafe)





Pinelands Regional Sr. High School ó Exterior Brick- Installation (Block C South ó Cafeteria)



Pinelands Regional Sr. High School ó Exterior Brick ó Installation (Block C East ó Kitchen)





Pinelands Regional Sr. High School 6 Student Corridor HVAC Unit (Block D)



Pinelands Regional Sr. High School 6 Student Drinking Fountain (Block D)





Pinelands Regional Sr. High School 6 Main Office Guidance Ceiling Grid & Paint



Pinelands Regional Sr. High School 6 Main Office





Pinelands Regional Sr. High School 6 Student Corridor Painting & Ceiling Grid (Block C)



Pinelands Regional Sr. High School 6 Atrium Wall Reconstruction (near Main Office)





Pinelands Regional Sr. High School 6 Atrium Wall Painting (near Media Area)



Pinelands Regional Sr. High School 6 Student Corridor Paint & Ceiling Grid (Block A 3<sup>rd</sup> floor)