



## **Pinelands Regional School District**

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls
- Continued installation of exterior masonry of Gym Area
- Continued installation of exterior wall preparation of steel (cleaning/painting), masonry surface preparation
- Commence demolition of exterior wall D-Wing > east wall area

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations of (Sr. High School)
- Continued bathroom renovations of plumbing rough-in (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued bathroom renovation of 2<sup>nd</sup> shift work (1<sup>st</sup> and 2<sup>nd</sup> Floor) (Jr. High School)

##### **Senior High School - Athletic Field Renovations**

- Completed -sod turf installation (Athletic Field)
- Continued misc. site restoration (Athletic Field)
- Continued fencing installation of Player benches area (Tennis Courts)

### **Scheduled Activities for the week of October 22 2018 thru October 26 2018**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue removal of exterior brick fascia, windows and doors (D-Wing)
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation of steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls
- Continue installation of exterior masonry of Gym Area

##### **Senior & Junior High School - Renovations**

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue selective bathroom renovations of 2<sup>nd</sup> shift work (Jr. High School)

##### **Senior High School - Athletic Field Renovations**

- Athletic Field of Continue site concrete, fencing installation and asphalt walkway
- Athletic Field of Continue Scoreboard foundation/structure
- Athletic Field of Commence installation of Track surface / lines
- Tennis Court - Continue bollard covers and asphalt roadway patching



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation





Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation





Pinelands Regional Sr. High School 6 Exterior Masonry Demolition > D-Wing East



Pinelands Regional Sr. High School 6 Exterior Masonry Demolition > D-Wing East





Pinelands Regional Sr. High School 6 Exterior Masonry Demolition > D-Wing East



Pinelands Regional Jr. High School 6 1st Floor Boys / Girls Bathroom Plumbing Rough-in





Pinelands Regional Jr. High School 6 1st Floor Boys / Girls Bathroom Plumbing Rough-in



Pinelands

Regional Jr. High School 6 2<sup>nd</sup> Floor Boys / Girls Bathroom Plumbing Rough-in





Pinelands Regional Athletic Field 6 Access Walkway Sub-base for Asphalt Paving



Pinelands Regional Athletic Field 6 Sod Turf Installation





Pinelands Regional Athletic Field 6 Sod Turf Installation



Pinelands Regional Athletic Field 6 Sod Turf Installation