



12/15/2018



## **Pinelands Regional School District**

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued installation of exterior masonry ó Main Entrance Area, D-Wing block (east) wall
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Completed layout & installation new exterior doors (Gym)

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in, wall framing, ceramic tile (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued bathroom renovation ó 2<sup>nd</sup> shift work (1<sup>st</sup> and 2<sup>nd</sup> Floor) (Jr. High School)
- Continued layout & installation of Gym Entrance (Sr. High School)
- Continued installation of Gym HVAC unit roof (Sr. High School)
- Completed painting of Gym Ceiling / Deck (Sr. High School)
- Commenced installation of Ceiling grid ó Gym Corridor (Sr. High School)

##### **Senior High School - Athletic Field Renovations**

- Completed misc. site restoration & Pathway paving (Athletic Field)
- Completed Contractor demobilization

### **Scheduled Activities for the week of December 17 2018 thru December 21 2018**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó Entrance Area & D Wing
- Continue roof coping modifications
- Continue site clean-up restoration & clean-up ó Gym Area

##### **Senior & Junior High School - Renovations**

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue installation of Gym HVAC Units (Sr. High School)
- Continue interior selective painting for Gym / Corridor (Sr. High School)
- Continue installation of Ceiling grid ó Gym Corridor / Bathrooms (Sr. High School)
- Commence installation of Floor Tile for Gym Corridor (Sr. High School)
- Continue selective bathroom renovations ó 2<sup>nd</sup> shift work (Jr. High School)

**Epic Management, Inc.**

Page 1 of 9



Pinelands Regional Sr. High School 6 New Gym Entrance & Canopy



Pinelands Regional Sr. High School 6 Exterior Masonry - Gym East





Pinelands Regional Sr. High School ó Exterior Masonry ó Gym West



Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing





Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (D-Wing North)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (D-Wing East)





Pinelands Regional Sr. High School 6 New Entrance Canopy Foundation (Rebar)



Pinelands Regional Sr. High School 6 New Entrance Canopy Foundations





Pinelands Regional Sr. High School 6 New Security Vestibule Foundation Prep



Pinelands Regional Sr. High School 6 Gym Ceiling/Deck Painting (Main Floor Area)





Pinelands Regional Sr. High School 6 Gym Ceiling/Deck Painting



Pinelands Regional Sr. High School 6 Bathroom Ceramic Tile Installation (1<sup>st</sup> Floor)





Pinelands Regional Sr. High School 6 Gym Entrance Corridor



Pinelands Regional Sr. High School 6 Gym 6 New Corridor Entrance Doors





Pinelands Regional Athletic Field- Pathway Entrance



Pinelands Regional Tennis Courts 6 Pavement Restoration