



10/6/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in (Sr. High School)
- Continued HVAC system renovations (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued bathroom renovation ó 2nd shift work (1st and 2nd Floor) (Jr. High School)
- Continued corridor door set replacement ó 2nd shift work (Stair Tower / Cafe) (Jr. High School)

Senior High School - Athletic Field Renovations

- Continued final grading for athletic field ó Turf installation preparation
- Completed layout & installation sidewalk & curbing (Tennis Courts)

Scheduled Activities for the week of October 08 2018 thru October 12 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls
- Continue installation of exterior masonry

Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue installation of structural support for new Gym HVAC units (Sr. High School)
- Continue layout & installation of HVAC ductwork
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue selective bathroom renovations & selective interior door replacement ó 2nd shift work (Jr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field ó Continue site concrete, fencing installation and final grading / seeding
- Athletic Field ó Commence installation of Field Turf & Scoreboard foundation/structure
- Tennis Court - Continue sidewalk misc. ó fencing, benches, bollard covers and final grading / seeding



Pinelands Regional Sr. High School 6 Gym Roof Structure Modification - HVAC Units



Pinelands Regional Sr. High School 6 Locker Room HVAC Ductwork Installation



Pinelands Regional Sr. High School 6 Main Office HVAC Ductwork (New)



Pinelands Regional Sr. High School 6 HVAC Heating Piping Rough-in



Pinelands Regional Sr. High School 6 Corridor Floor Tile Removal -Block A North-



Pinelands Regional Sr. High School 6 Corridor Floor Tile Removal -Block A North-



Pinelands Regional Jr. High School 6 Construction Safety Barricade (Bathroom Renovation 2nd Floor)



Pinelands Regional Jr. High School 6 Bathroom Demolition (Boys & Girls 1st Floor)



Pinelands Regional Jr. High School 6 Bathroom Demolition (Faculty 1st Floor)



Pinelands Regional Jr. High School 6 Corridor Door Replacement (Gym 6 Weight Room)



10.06.2018

Pinelands Regional Sr. High School 6 Exterior Masonry Window Modifications



10.06.2018

Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing



Pinelands Regional Tennis Courts 6 Sidewalk Installation



Pinelands Regional Tennis Courts 6 Sidewalk Installation



Pinelands Regional Athletic Field 6 Final Grading For Sod Turf Installation



Pinelands Regional Athletic Field 6 Final Grading For Sod Turf Installation