



1/19/2019



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó D-Wing block (north & east) walls
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continue site clean-up restoration & clean-up ó Gym Area
- Continue exterior masonry demolition ó Cafeteria / Media Center
- Delivery of exterior windows

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in, wall framing, ceramic tile, plumbing fixtures (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued bathroom renovation ó 2nd shift work ödoors, ceiling , lightingö (1st and 2nd Floor) (Jr. High School)
- Continued installation of ceiling system ó Gym Corridor (Sr. High School)
- Continued installation of doors & hardware ó Gym & Corridor (Sr. High School)
- Continued general / final clean-up of Gym Phase (Sr. High School)
- Continued Township Inspection ó Gym Area (Sr. High School)

Scheduled Activities for the week of January 21 2019 thru January 25 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó D Wing (north & east wall)
- Continue roof coping modifications
- Continue exterior masonry demolition ó Cafeteria & Media Center
- Commence installation of new exterior windows (D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue interior selective painting for Gym / Corridor (Sr. High School)
- Continue installation of ceiling system ó Gym Corridor / Bathrooms (Sr. High School)
- Continue selective bathroom renovations ö painting, plumbing fixtures, accessoriesö ó 2nd shift work (Jr. High School)
- Continue selective electrical renovations ó 2nd shift work (Jr. High School)
- Commence installation of new gym scoreboards (Jr. High School)
- Continue Township Inspection ó Gym Area (Sr. High School)

Epic Management, Inc.

Page 1 of 9



Pinelands Regional Sr. High School 6 Exterior Wall Demolition (Cafeteria)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing North)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry & Waterproofing (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Wall Preparation (D Wing South)



Pinelands Regional Sr. High School 6 Exterior Facia Removal (Media Center & Cafeteria)



Pinelands Regional Sr. High School 6 Exterior Masonry Facia Removal (Kitchen East)



Pinelands Regional Sr. High School 6 Media Center Window Removal



Pinelands Regional Sr. High School 6 New Exterior Windows



Pinelands Regional Sr. High School 6 3rd Floor (A-Block) Bathroom HVAC Ductwork



Pinelands Regional Sr. High School 6 2nd Floor Corridor (A-Block) HVAC Ductwork



Pinelands Regional Sr. High School 6 Atrium Roof Structure Modification (HVAC Unit)



Pinelands Regional Sr. High School 6 1st Floor Boys / Girls Bathroom (A-Block)



Pinelands Regional Jr. High School 6 1st Floor Faculty Bathroom Doors



Pinelands Regional Jr. High School 6 1st Floor Bathroom Ceiling & Lighting