



Pinelands Regional School District

Junior & Senior High School **Weekly Renovation Updates**

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A & C-Wing (south & west elev.) walls
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior masonry demolition ó A Wing (south elev.)
- Continued installation of exterior windows & doors (D Wing)

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in, wall framing (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued masonry & framing for new Gym entrance canopy (Sr. High School)
- Continued electrical system renovations ó 2nd shift work (Jr. High School)
- Delivery & Placement of new Emergency Generator
- Commenced painting preparation for open ceiling deck (Sr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

- Construction Plans & Specification óBids > District Review

Scheduled Activities for the week of March 04 2019 thru March 08 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing (west wall elev.)
- Continue roof coping modifications
- Continue exterior masonry demolition ó A Wing (south / north wall elev.)
- Continue installation of new exterior windows & doors (D Wing)
- Commence installation of roll-up overhead doors (D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for classroom partition walls (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of open ceiling deck (Sr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

- Construction Bid - Review

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Masonry Preparation (West Block A)



Pinelands Regional Sr. High School 6 Atrium Wall Modifications (Block A West)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (Block A West)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (Block A West)



Pinelands Regional Sr. High School 6 Exterior Masonry Demolition & Preparation (Block A West)



Pinelands Regional Sr. High School 6 Exterior Masonry Window Modifications (Block C South 6 Media)



Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction & Preparation (Block C South - Cafe)



Pinelands Regional Sr. High School 6 Exterior Masonry & Exterior Doors (Auditorium - South)



Pinelands Regional Sr. High School 6 Exterior Masonry Reconstruction & Preparation (Block C East)



Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction (A Block - North)



Pinelands Regional Sr. High School 6 Emergency Power Generator



Pinelands Regional Sr. High School 6 Exterior Canopy (Gym Entrance)



Pinelands Regional Sr. High School ó Interior Walls (Block B ó Main Office)



Pinelands Regional Sr. High School ó Installation of Bathroom Door Frames (Block B)



Pinelands Regional Sr. High School 6 Preparation for Ceiling Painting (Block D)



Pinelands Regional Sr. High School 6 HVAC Ductwork Insulation