



7/7/2019

## **Pinelands Regional School District**

### **Junior & Senior High School - Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Completed installation of exterior masonry ó A-Wing elevations
- Continued roof coping modifications
- Continued interior wall finishes ó A Wing (north elev.)
- Continued installation of exterior soffits ó A & C Wing

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Completed interior demolition ó Cafeteria, Locker-room and selective Bathrooms (Jr. High School)
- Continued layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Commenced bathroom plumbing layout & installation (Jr. High)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Continued Rear Access Road ó subsoil preparation and gravel base installation (Sr. High)
- Commenced installation of rear bus lane lighting (Jr. High)

#### **Scheduled Activities for the week of July 08 2019 thru July 12 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue roof coping modifications
- Continue exterior soffit installation
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)
- Commence demobilization of Equipment & Material

##### **Senior & Junior High School - Renovations**

- Continue layout / installation for new Main Entrance ó Underground Electrical & Drainage (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue installation of VCT floor tile (Corridors & Classrooms) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area layout (security vestibule & Entrance Canopy) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó demolition (Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Continue sub-base installation for rear service road (Sr. High School)
- Continue layout & installation of bus lane road lighting (Jr. High School)
- Commence layout & installation of storm water system (Jr. High)



Pinelands Regional Sr. High School 6 Exterior Brick Installation (Block A South 6 Boiler Room)



Pinelands Regional Sr. High School 6 Exterior Soffit Installation





Pinelands Regional Sr. High School 6 Exterior Soffit Installation



Pinelands Regional Sr. High School 6 Media Center Ceiling / Lighting





Pinelands Regional Sr. High School 6 Media Center Ceiling / Lighting



Pinelands Regional Sr. High School 6 Corridor Flooring (Block A South 1<sup>st</sup> fl.)





Pinelands Regional Sr. High School 6 Attendance Office



Pinelands Regional Sr. High School 6 Corridor Flooring (Block A South 2nd fl.)





Pinelands Regional Jr.. High School 6 Domestic Hot Water system



Pinelands Regional Jr. High School 6 Classroom Heating System Modifications





Pinelands Regional Jr. High School 6 Corridor HVAC Ductwork Installation (1st FL. C Block)



Pinelands Regional Jr. High School 6 Demolition of Locker-Room Bathrooms





Pinelands Regional Jr. High School 6 Cafeteria Demolition



Pinelands Regional Sr. High School 6 Rear Service Road Subgrade Installation





Pinelands Regional Sr. High School 6 Gravel Base Installation (Rear Service Road)



Pinelands Regional Jr. High School 6 Rear Bus Lane Lighting Installation