



8/4/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued interior wall finishes ó A Wing (north elev.)
- Completed installation of exterior soffits ó A & C Wing
- Continued demobilization of Equipment & Material
- Continued site restoration

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Jr. High School)
- Continued layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Continued bathroom plumbing layout & installation (Jr. High)
- Continued main entrance canopy ó structural steel (Jr. High)
- Completed installation of Gym Locker-room - Lockers

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued installation of rear bus lane - site clearing excavation and sub-base preparation (Jr. High)
- Continued installation of roadway curbing & storm water drainage (Bus Lane) (Jr. High)
- Continued access sidewalk installation (Sr. High)
- Completed Asphalt milling / removal ó rear parking lot (Sr. High)

Scheduled Activities for the week of August 05 2019 thru August 09 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue Site/Lawn restoration (A & C Wing)
- Continue demobilization of Equipment & Material

Senior & Junior High School - Renovations

- Continue layout / installation for new Main Entrance ó Concrete Sidewalk (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue painting of interior walls (Sr. High School)
- Continue demobilization & cleaning (Sr. High School)
- Commence Final Inspections (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area ó Steel Structure installation (Entrance Canopy) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó bathrooms (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue excavation & sub-base preparation and retaining wall ó rear bus pick-up areas (Jr. High School)
- Continue layout & installation site curbing & sidewalks (Jr. High School)
- Continue installation storm water drainage system (Jr. High School)
- Continue sub-base preparation for rear parking lot & sidewalk installation (Sr. High)

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Main Entrance Canopy & Sidewalk



Pinelands Regional Sr. High School 6 Cafeteria Renovation



Pinelands Regional Jr. High School 6 HVAC Equipment Installation



Pinelands Regional Jr. High School 6 Main Entrance Canopy Installation



Pinelands Regional Jr High School 6 Courtyard Renovation



Pinelands Regional Jr. High School 6 Corridor Ductwork Installation (2nd Floor)



Pinelands Regional Jr. High School 6 Girls Locker-Room Lockers



Pinelands Regional Jr. High School 6 Locker-Room Bathroom Renovation



Pinelands Regional Jr. High School 6 Main Office Bathroom Renovation



Pinelands Regional Jr. High School 6 Security Vestibule Renovation



Pinelands Regional Sr. High School 6 Rear Parking Lot Asphalt Milling / Removal



Pinelands Regional Sr. High School 6 Athletic Field Access Sidewalk



Pinelands Regional Sr. High School 6 Rear Service Road- Sidewalk & Curbing Installation



Pinelands Regional Sr. High School 6 Rear Service Road 6 Sidewalk & Curbing Installation



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane (Retaining Wall)



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane