



8/11/2019

## **Pinelands Regional School District**

### **Junior & Senior High School - Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Commenced installation of exterior playground
- Continued demobilization of Equipment & Material
- Continued site restoration

##### **Senior & Junior High School - Renovations**

- Commenced completion inspections of (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued main entrance canopy of Roof System (Sr. High School)
- Continued installation of ceiling system grid of selective classrooms & corridors (Jr. High School)
- Continued layout & installation of HVAC ductwork, Plumbing (Jr. High)
- Continued bathroom plumbing layout & installation (Jr. High)
- Continued main entrance canopy of Walkway & Masonry (Jr. High)
- Continued courtyard renovation installation of Walkway (Jr. High)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Continued installation of rear bus lane - sub-base preparation & retaining walls (Jr. High)
- Continued installation of roadway curbing & storm water drainage (Bus Lane) (Jr. High)
- Continued installation of additional parking (Main Lot) (Jr. High)
- Continued installation of sidewalks (Rear Lot) (Sr. High)

#### **Scheduled Activities for the week of August 12 2019 thru August 16 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue Site/Lawn restoration (A & C Wing)
- Continue installation of new exterior playground (East Elevation)

##### **Senior & Junior High School - Renovations**

- Continue layout / installation for new Main Entrance of Concrete Sidewalk (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue demobilization & cleaning (Sr. High School)
- Continue final inspections (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area of walkway & masonry (Entrance Canopy) (Jr. High School)
- Continue installation of security vestibule (Jr. High)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations of bathrooms (Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Continue installation of storm water management system (Jr. High School)
- Continue layout & installation site curbing & sidewalks (Jr. High School)
- Commence installation asphalt paving base (Bus Lane Road) (Jr. High School)
- Continue sub-base preparation & paving for rear parking lot (Sr. High)

**Epic Management, Inc.**



Pinelands Regional Sr. High School 6 Main Entrance Canopy & Sidewalk



Pinelands Regional Sr. High School 6 Cafeteria Renovation





Pinelands Regional Sr. High School 6 New Flooring System Installation (Art Rooms)



Pinelands Regional Sr. High School 6 New Rainbow Express Playground Installation





Pinelands Regional Jr High School 6 Courtyard Renovation



Pinelands Regional Jr. High School 6 Main Entrance Canopy Installation





Pinelands Regional Jr. High School 6 Girls Locker-Room Renovations



Pinelands Regional Jr. High School 6 Locker-Room Bathroom Renovation





Pinelands Regional Jr. High School 6 Classroom Bathroom Renovation



Pinelands Regional Jr. High School 6 Classroom Corridor Classroom





Pinelands Regional Sr. High School 6 New Water Fountain Installation



Pinelands Regional Sr. High School 6 Corridor Ceiling Installation





Pinelands Regional Sr. High School 6 Rear Service Road- Sidewalk & Curbing Installation



Pinelands Regional Sr. High School 6 Rear Service Road 6 Sidewalk & Curbing Installation





Pinelands Regional Jr. High School 6 Locker Room Exterior Access (East Elevation)



Pinelands Regional Jr. High School 6 Additional Parking Construction (Main Lot)