



### **Pinelands Regional** School District

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued layout / modification for new exterior window / door opening
- Continued installation of -Temporaryö exterior walls

#### Senior & Junior High School - Renovations

- Continued removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)
- Continued interior masonry wall infill (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued demolition & excavation for new Main Entrance & Exterior Canopy (Sr. High School)

#### **Senior High School - Athletic Field Renovations**

- Continued final grading & seeding (Athletic Field & Tennis Courts)
- Continued installation of Track fencing
- Commenced Layout & installation sidewalk & curbing (Tennis Courts)

### Scheduled Activities for the week of September 17 2018 thru September 21 2018

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (cleaning/painting), masonry surface preparation
- Continue installation of õTemporaryö exterior walls

#### Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue installation of structural support for new Gym HVAC units (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue interior masonry infill for interior walls (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)

#### **Senior High School - Athletic Field Renovations**

- Athletic Field óContinue site concrete, fencing installation and final grading / seeding
- Athletic Field ó Continue installation of pathway asphalt
- Tennis Court Continue layout & installation of misc. site concrete





Pinelands Regional Sr. High School ó Demolition (New Entrance Canopy)



Pinelands Regional Sr. High School ó Masonry Exterior Renovation

# Epic Management, Inc. Page 2 of 7





Pinelands Regional Sr. High School ó Masonry Exterior Renovation



Pinelands Regional Sr. High School ó Masonry Exterior Renovation

# **Epic Management, Inc.** Page 3 of 7





Pinelands Regional Sr. High School ó Removal of Old HVAC Units



Pinelands Regional Sr. High School ó Gym Structure Modification (New HVAC Units)

# **Epic Management, Inc.** Page 4 of 7

9/15/2018



Pinelands Regional Tennis Courts ó Final Grading / Seeding



Pinelands Regional Tennis Courts ó Final Grading / Seeding

# **Epic Management, Inc.** Page 5 of 7





Pinelands Regional Tennis Courts ó Sidewalk & Curbing Installation



Pinelands Regional Athletic Field ó Track Fencing

# Epic Management, Inc. Page 6 of 7





Pinelands Regional Athletic Field ó Final Grading / Seeding



Pinelands Regional Athletic Field ó Final Grading / Seeding

# **Epic Management, Inc.** Page 7 of 7