



### **Pinelands Regional** School District

### Junior & Senior High School **Weekly Renovation Updates**

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continued installation of :Temporaryö exterior walls
- Continued installation of exterior masonry ó Gym Area; commenced layout for D-Wing block (east) wall installation
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued demolition of exterior wall facia D-Wing

#### Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued bathroom renovation ó 2<sup>nd</sup> shift work (1<sup>st</sup> and 2<sup>nd</sup> Floor) (Jr. High School)
- Continued selective interior door replacements (Jr. High School)

#### **Senior High School - Athletic Field Renovations**

Commenced installation of Scoreboard Support Columns (Athletic Field)

### Scheduled Activities for the week of October 29 2018 thru November 02 2018

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors (D-Wing)
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of õTemporaryö exterior walls
- Continue installation of exterior masonry ó Gym Area & D Wing

#### Senior & Junior High School - Renovations

- Continue layout &installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue selective bathroom renovations ó 2<sup>nd</sup> shift work (Jr. High School)
- Commence concrete floor slab restoration ó bathroom renovations ( Jr. & Sr. High Schools)
- Commence layout / installation of roof curbing for Gym HVAC Units

#### Senior High School - Athletic Field Renovations

- Athletic Field óContinue site concrete, fencing installation and asphalt walkway
- Athletic Field ó Continue Scoreboard foundation/structure
- Athletic Field ó Commence installation of Track Surface / Lines
- Tennis Court Continue bollard covers and asphalt roadway patching

### Epic Management, Inc. Page 1 of 8





Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation

### Epic Management, Inc. Page 2 of 8



Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation

### **Epic Management, Inc.** Page 3 of 8





Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School ó Exterior Masonry Demolition > D-Wing

## Epic Management, Inc. Page 4 of 8





Pinelands Regional Sr. High School ó Exterior Masonry Demolition > D-Wing



Pinelands Regional Sr. High School ó Exterior Masonry Demolition > D-Wing

### **Epic Management, Inc.** Page 5 of 8



Pinelands Regional Jr. High School ó 1st Floor Faculty Bathroom Plumbing Rough-in



Pinelands Regional Jr. High School ó 1st Floor Boys / Girls Bathroom Plumbing Rough-in

## Epic Management, Inc. Page 6 of 8



Pinelands Regional Jr. High School ó 2<sup>nd</sup> Floor Boys / Girls Bathroom Plumbing Rough-in



Pinelands Regional Jr. High School 6 2<sup>nd</sup> Floor Faculty Bathroom Plumbing Rough-in

## Epic Management, Inc. Page 7 of 8



Pinelands Regional Jr. High School ó 2<sup>nd</sup> Stair Tower Door Installation



Pinelands Regional Jr. High School ó Gym Door Installation

# Epic Management, Inc. Page 8 of 8