



12/9/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry of Gym Area, D-Wing block (east) wall
- Continued installation of exterior wall preparation of steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued demolition of exterior wall fascia - A-Wing
- Continued roof coping modifications
- Commenced layout & installation new exterior doors (Gym)

Senior & Junior High School - Renovations

- Continued selective interior renovations of (Sr. High School)
- Continued bathroom renovations of plumbing rough-in, wall framing (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued bathroom renovation of 2nd shift work (1st and 2nd Floor) (Jr. High School)
- Continued layout & installation of Gym Entrance (Sr. High School)
- Commenced installation of Gym HVAC unit roof (Sr. High School)
- Commenced painting of Gym Ceiling / Deck

Senior High School - Athletic Field Renovations

- Continued misc. site restoration (Athletic Field)

Scheduled Activities for the week of December 10 2018 thru December 14 2018

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation of steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry of Gym Area & D Wing
- Continue roof coping modifications
- Continue site clean-up restoration & clean-up of Gym Area
- Continue installation of exterior doors of Gym Area

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue selective bathroom renovations of 2nd shift work (Jr. High School)
- Continue installation of Gym HVAC Units (Sr. High School)
- Continue interior painting of ceiling decking & ductwork Gym (Sr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field of Continue misc. site concrete, and asphalt walkway

Epic Management, Inc.

Page 1 of 9



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry - Gym West



Pinelands Regional Sr. High School ó Exterior Masonry ó Gym North



Pinelands Regional Sr. High School ó Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (A-Wing West)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (D-Wing North)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (D-Wing West)



Pinelands Regional Sr. High School 6 Gym Ceiling/Deck Painting (Main Floor Area)



Pinelands Regional Sr. High School 6 Gym Ceiling/Deck Painting (Main Floor Area)



Pinelands Regional Sr. High School ó Gym Ceiling/Deck Painting (Weight Room Area)



Pinelands Regional Sr. High School ó Bathroom Ceramic Tile Installation (1st Floor)



Pinelands Regional Sr. High School 6 HVAC Ductwork Installation (3rd Floor Corridor)



Pinelands Regional Sr. High School Gym Roof 6 New HVAC Unit Curbs



Pinelands Regional Jr. High School- 1st Floor Bathroom Renovations (Student)



Pinelands Regional Jr. High School 6 1st Floor Bathroom Renovations (Faculty)