



6/30/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A-Wing elevations
- Continued roof coping modifications
- Continued interior wall finishes ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó A Wing North
- Continue sidewalk installation

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued interior demolition ó Cafeteria, Locker-room and selective Bathrooms (Jr. High School)
- Commenced layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Completed removal of entrance sidewalk (Jr. High)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued installation of storm water system & asphalt removal (Sr. High)
- Completed removal of roadway asphalt (Jr. High)

Scheduled Activities for the week of July 01 2019 thru July 05 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue installation of exterior masonry ó A Wing elevations
- Continue roof coping modifications
- Continue interior wall finishes ó A Wing (north elev.)
- Continue installation of interior window sills & trim (A Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance ó Underground Electrical & Drainage (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue installation of VCT floor tile (Corridors & Classrooms) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue renovation mobilization & selective interior demolition (Jr. High School)
- Continue exterior main entrance area demolition (security vestibule & Entrance Canopy) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó demolition (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue sub-base installation for rear service road (Sr. High School)
- Commence layout & installation of bus lane road lighting (Jr. High School)

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Exterior Brick Installation (Block A South 6 Boiler Room)



Pinelands Regional Sr. High School 6 Sidewalk Installation



Pinelands Regional Sr. High School 6 Exterior Sidewalk / Step Installation



Pinelands Regional Sr. High School 6 Main Entrance Lobby



Pinelands Regional Sr. High School 6 Main Entrance Corridor



Pinelands Regional Sr. High School 6 Media Center Lighting



Pinelands Regional Sr. High School 6 Media Center Computer Lab



Pinelands Regional Sr. High School 6 Atrium Window Installation



06.29.2019

Pinelands Regional Sr. High School 6 Rear Corridor (Receiving Area)



06.28.2019

Pinelands Regional J. High School 6 Main Entrance Sidewalk Removal



Pinelands Regional Jr. High School 6 Corridor HVAC Ductwork Installation (2nd FL. C Block)



Pinelands Regional Jr. High School 6 Demolition of Locker-Room Bathrooms



Pinelands Regional Jr. High School 6 Cafeteria Demolition



Pinelands Regional Jr. High School 6 Heating Plant Equipment Installation



Pinelands Regional Sr. High School 6 Storm-water & Rear Roadway Asphalt Removal



Pinelands Regional Jr. High School 6 Removal of Rear Roadway Asphalt