



7/28/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Completed roof coping modifications
- Continued interior wall finishes ó A Wing (north elev.)
- Continued installation of exterior soffits ó A & C Wing
- Continued demobilization of Equipment & Material
- Commenced site restoration

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Jr. High School)
- Continued layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Continued bathroom plumbing layout & installation (Jr. High)
- Completed main entrance canopy ó storm-water drainage (Jr. High)
- Commence installation of Gym Locker-room - Lockers

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued installation of rear bus lane - site clearing excavation and sub-base preparation (Jr. High)
- Continued installation of roadway curbing & storm water drainage (Bus Lane) (Jr. High)

Scheduled Activities for the week of July 29 2019 thru August 05 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue exterior soffit installation
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)
- Continue demobilization of Equipment & Material

Senior & Junior High School - Renovations

- Continue layout / installation for new Main Entrance ó Concrete Sidewalk (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue painting of interior walls (Sr. High School)
- Continue demobilization & cleaning (Sr. High School)
- Commence Final Inspections (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area ó Steel Structure installation (Entrance Canopy) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó bathrooms (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Commence installation retaining wall (Jr. High School)
- Continue site clearing excavation and sub-base preparation ó rear bus pick-up areas (Jr. High School)
- Continue layout & installation site curbing & sidewalks (Jr. High School)
- Continue installation storm water drainage system (Jr. High School)

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Athletic Field Football Scoreboard



Pinelands Regional Sr. High School 6 Site Restoration 6 West Elevation



Pinelands Regional Sr. High School 6 Site Restoration (Southern Elevation)



Pinelands Regional Sr. High School 6 Site Restoration (North A Elevation)



Pinelands Regional Sr. High School 6 Lighting Installation - Cafeteria



Pinelands Regional Sr. High School 6 Media 6Computer Lab



Pinelands Regional Jr. High School ó Ceiling & Lighting Reinstallation ó A Corridor 1st Floor



Pinelands Regional Jr. High School ó Heating Boiler Installation



Pinelands Regional Jr. High School 6 Cafeteria Ceiling System Installation



Pinelands Regional Jr. High School 6 Classroom Shelving Units



Pinelands Regional Jr. High School 6 Plumbing Rough-in (Locker-Room Bathrooms)



Pinelands Regional Jr. High School 6 Boys Locker-room 6 Team Lockers



Pinelands Regional Sr. High School 6 Rear Service Road- Sidewalk & Curbing Installation



Pinelands Regional Sr. High School 6 Rear Service Road 6 Sidewalk & Curbing Installation



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane