



9/29/2018



## **Pinelands Regional School District**

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in (Sr. High School)
- Continued HVAC system renovations (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued bathroom renovation ó 2<sup>nd</sup> shift work (1<sup>st</sup> and 2<sup>nd</sup> Floor) (Jr. High School)
- Commenced corridor door set replacement ó 2<sup>nd</sup> shift work (Stair Tower / Media Center) (Jr. High School)

##### **Senior High School - Athletic Field Renovations**

- Continued final grading for athletic field
- Continued layout & installation sidewalk & curbing (Tennis Courts)

### **Scheduled Activities for the week of October 01 2018 thru October 05 2018**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls
- Continue installation of exterior masonry

##### **Senior & Junior High School - Renovations**

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue installation of structural support for new Gym HVAC units (Sr. High School)
- Continue layout & installation of HVAC ductwork
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue selective bathroom renovations & selective interior door replacement ó 2<sup>nd</sup> shift work (Jr. High School)

##### **Senior High School - Athletic Field Renovations**

- Athletic Field ó Continue site concrete, fencing installation and final grading / seeding
- Athletic Field ó Continue installation of pathway asphalt
- Tennis Court - Continue layout & installation of misc. site concrete



Pinelands Regional Sr. High School 6 Gym Roof Structure Modification - HVAC Units



Pinelands Regional Sr. High School 6 Locker Room HVAC Ductwork Demolition





Pinelands Regional Sr. High School 6 Locker Room HVAC Ductwork (New)



Pinelands Regional Sr. High School 6 Bathroom Rough-in





Pinelands Regional Sr. High School ó Corridor Floor Tile Removal öBlock A southö



Pinelands Regional Sr. High School ó HVAC Demolition öBlock Dö





Pinelands Regional Jr. High School 6 Construction Safety Barricade (Bathroom Renovation 2<sup>nd</sup> Floor)



Pinelands Regional Jr. High School 6 Bathroom Demolition (Boys & Girls 2<sup>nd</sup> Floor)



Pinelands Regional Jr. High School 6 Bathroom Demolition (Boys & Girls 1st Floor)



Pinelands Regional Jr. High School 6 Corridor Door Replacement (Media Center)





Pinelands Regional Jr. High School 6 Stair Tower Door Replacement



Pinelands Regional Tennis Courts 6 Sidewalk & Installation





Pinelands Regional Tennis Courts ó Sidewalk & Curbing Installation



Pinelands Regional Tennis Courts ó Sidewalk & Curbing Installation