



6/10/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- General Contractor's Bid's received 5/16/18
- Board of Education award of Construction Contract completed 06-04-18
- Construction Kick-off Meeting completed 06-08-18

Senior & Junior High School - Renovations

- General Contractor's Bid's received 5/30/18
- Board of Education award of Construction Contract completed 06-04-18
- Construction Kick-off Meeting completed 06-08-18

Senior High School - Athletic Field Renovations

- Continued Athletic Field drainage system layout & structure/piping installation

Junior High School- Modular Classroom Installation

- Continued off-site construction of Modular Classroom units

Scheduled Activities for the week of June 11 2018 thru June 15 2018

Overall Project:

Senior High School - Masonry Restoration

- Construction document(s) processing
- General Contractor's site mobilization

Senior & Junior High School - Renovations

- Construction document(s) processing
- General Contractor's site mobilization

Senior High School - Athletic Field Renovations

- Continue Athletic Field preparation – drainage system
- Continue Tennis Court preparation – layout & site work

Junior High School- Modular Classroom Installation

- Continue off-site construction of Modular Classroom units
- Commence underground utility installation w/o 06-18-18
- Commence installation of foundation system w/e 06-25-18



Pinelands Regional Athletic Field – Drainage System Installation



Pinelands Regional Athletic Field – Drainage System Installation



Pinelands Regional Athletic Field – Drainage System Installation



Pinelands Regional Athletic Field – Drainage System Installation