



1/27/2019



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó D-Wing block (south & east) walls
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continue site clean-up restoration & clean-up ó Gym Area
- Continue exterior masonry demolition ó Cafeteria / Media Center
- Commenced installation of exterior windows

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in, wall framing, ceramic tile, plumbing fixtures (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued bathroom renovation ó 2nd shift work óplumbing fixtures, partitions, accessoriesö (1st Floor) (Jr. High School)
- Continued electrical system renovations ó 2nd shift work (Jr. High School)
- Commenced LEHT Inspection of Bathroom Reno (1st Floor) (Jr. High School)
- Completed installation of new Gym Score-boards (Jr. High School)
- Continued Township Inspection ó Gym Area (Sr. High School)

Scheduled Activities for the week of January 28 2019 thru February 01 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó D Wing (south & east wall)
- Continue roof coping modifications
- Continue exterior masonry demolition ó Cafeteria & Media Center
- Continue installation of new exterior windows & doors (D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue installion of ceiling system ó Gym Corridor / Bathrooms (Sr. High School)
- Continue selective bathroom renovations ö LEHT Inspectionsö ó 2nd shift work (Jr. High School)
- Continue selective electrical renovations ó 2nd shift work (Jr. High School)
- Continue Township Inspection ó Gym Area (Sr. High School)
- Commence installation of exterior signage (Sr. High School)



Pinelands Regional Sr. High School 6 Exterior Wall Demolition (Cafeteria)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry & Waterproofing (D-Wing South)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation (West D-Block)



Pinelands Regional Sr. High School 6 Exterior Wall Preparation (East C Block)



Pinelands Regional Sr. High School 6 Exterior Facia Preparation (West A Block)



Pinelands Regional Sr. High School 6 Window Installation (North D Block)



Pinelands Regional Sr. High School 6 Window Installation (West D Block)



Pinelands Regional Sr. High School 6 Cafeteria (temporary exterior wall)



Pinelands Regional Sr. High School 6 (A-Block) HVAC Ductwork



Pinelands Regional Sr. High School 6 (A-Block) HVAC Ductwork



Pinelands Regional Jr. High School 6 1st Floor Boys Bathroom



Pinelands Regional Jr. High School 6 1st Floor Boys Bathroom



Pinelands Regional Jr. High School 6 1st Floor Faculty Bathroom



Pinelands Regional Jr. High School 6 Gym Score-Board