



### **Pinelands Regional School District**

### Junior & Senior High School - Weekly Renovation Updates

#### Overall Project:

#### Senior High School - Masonry Restoration

- Continued roof coping modifications
- Continued interior wall finishes ó A Wing (north elev.)
- Continued installation of exterior soffitsó A & C Wing

#### Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Completed installation of casework furniture (Sr. High)
- Continued layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Continued bathroom plumbing layout & installation (Jr. High)
- Commence main entrance canopy ó foundations (Jr. High)

#### Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued Rear Access Road ó subsoil preparation and gravel base installation (Sr. High)
- Commenced installation of rear bus lane site clearing excavation and sub-base preparation (Jr. High)

#### Scheduled Activities for the week of July 15 2019 thru July 19 2019

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continue roof coping modifications
- Continue exterior soffit installation
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)
- Continue demobilization of Equipment & Material
- Commence site restoration

#### Senior & Junior High School - Renovations

- Continue layout / installation for new Main Entrance 6 Underground Electrical & Drainage (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue installation of VCT floor tile (Corridors & Classrooms) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area Foundations (security vestibule & Entrance Canopy) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó bathrooms (Jr. High School)

#### Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue sub-base installation & paving base for rear service road (Sr. High School)
- Commence installation of Pathway lighting (Sr. High School)
- Continue site clearing excavation and sub-base preparation ó rear bus pick-up areas(Jr. High School)
- Commence layout & installation site curbing (Jr. High)

### **Epic Management, Inc.** Page 1 of 9





Pinelands Regional Sr. High School ó Exterior Brick Installation (Block A South ó Boiler Room)



Pinelands Regional Sr. High School ó Science Classroom (Block A South)

### Epic Management, Inc. Page 2 of 9





Pinelands Regional Sr. High School ó Casework Installation (Main Office)



Pinelands Regional Sr. High School ó Casework Installation (Nurse Suite)

## **Epic Management, Inc.** Page 3 of 9



Pinelands Regional Sr. High School ó Flooring Installation (1st Floor Block A South)



Pinelands Regional Sr. High School ó Athletic Trainers Room (Block A North 1st fl.)

## **Epic Management, Inc.** Page 4 of 9





Pinelands Regional Sr. High School ó Attendance Office



### **Epic Management, Inc.** Page 5 of 9





Pinelands Regional Jr. High School ó Entrance Canopy Foundations



Pinelands Regional Jr. High School ó Site Preparation (Courtyard Renovation)

### **Epic Management, Inc.** Page 6 of 9





Pinelands Regional Jr. High School ó Plumbing Rough-in (Locker-Room Bathrooms)



Pinelands Regional Jr. High School ó Demolition of Girls Locker-Room

# **Epic Management, Inc.** Page 7 of 9





Pinelands Regional Sr. High School ó Rear Service Road Subgrade Installation



Pinelands Regional Sr. High School ó Rear Service Road Subgrade Installation

### Epic Management, Inc. Page 8 of 9





Pinelands Regional Jr. High School ó Site Preparation Rear Bus Lane



Pinelands Regional Jr. High School ó Site Preparation Rear Bus Lane

### **Epic Management, Inc.** Page 9 of 9