



10/13/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls
- Continued installation of exterior masonry
- Continued installation of exterior wall preparation & steel (cleaning/painting), masonry surface preparation
-

Senior & Junior High School - Renovations

- Continued selective interior renovations & (Sr. High School)
- Continued bathroom renovations & plumbing rough-in (Sr. High School)
- Continued HVAC system renovations (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued bathroom renovation & 2nd shift work (1st and 2nd Floor) (Jr. High School)
- Continued corridor door set replacement & 2nd shift work (Stair Tower) (Jr. High School)

Senior High School - Athletic Field Renovations

- Sod turf installation
- Player benches installed (Tennis Courts)

Scheduled Activities for the week of October 15 2018 thru October 19 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation & steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls
- Continue installation of exterior masonry

Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue selective bathroom renovations & 2nd shift work (Jr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field & Continue site concrete, fencing installation and asphalt walkway
- Athletic Field & Continue installation of field turf & Scoreboard foundation/structure
- Tennis Court - Continue bollard covers and asphalt roadway patching

Epic Management, Inc.

Page 1 of 8



Pinelands Regional Sr. High School 6 Gym Roof Structure Modification - HVAC Units



Pinelands Regional Sr. High School 6 Main Office HVAC Ductwork Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Waterproofing / Brick Veneer Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Window Modifications



Pinelands Regional Jr. High School 6 2nd Floor Boys / Girls Bathroom Plumbing Rough-in



Pinelands Regional Jr. High School 6 2nd Floor Boys / Girls Bathroom Plumbing Rough-in



Pinelands Regional Tennis Courts 6 Player Benches Installation



Pinelands Regional Tennis Courts 6 Final Grading / Seeding



Pinelands Regional Athletic Field 6 Sod Turf Installation



Pinelands Regional Athletic Field 6 Sod Turf Installation



Pinelands Regional Athletic Field 6 Sod Turf Installation