



## **Pinelands Regional School District**

### **Junior & Senior High School** **Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued installation of exterior masonry ó D&C-Wing block (south & east) walls
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior masonry demolition ó Cafeteria / Media Center
- Continued installation of exterior windows & doors (D Wing)

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in, wall framing, ceramic tile, plumbing fixtures (Sr. High School)
- Continued HVAC & Electrical system renovations (Sr. High School)
- Continued masonry & framing for new Gym entrance canopy (Sr. High School)
- Continued electrical system renovations ó 2<sup>nd</sup> shift work (Jr. High School)
- Continued LEHT Inspection of Bathroom Reno (1<sup>st</sup> Floor) (Jr. High School)
- Continued Township Inspection ó Gym Area (Sr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Summer 2019)**

- Construction Plans & Specification ó Out To Bid

### **Scheduled Activities for the week of February 11 2019 thru February 15 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó D Wing (south/west) & Auditorium (south wall)
- Continue roof coping modifications
- Continue exterior masonry demolition ó A Wing (south wall)
- Continue installation of new exterior windows & doors ( D Wing)

##### **Senior & Junior High School - Renovations**

- Continue layout & installation of HVAC ductwork (Sr. High School)
- Continue plumbing rough-in / framing / finishes for bathroom renovations (Sr. High School)
- Continue framing for main office area (Sr. High School)
- Continue layout / installation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue Electrical system modifications (Sr. High School)
- Continue installation of ceiling system ó Gym Corridor / Bathrooms (Sr. High School)
- Continue selective electrical renovations ó 2<sup>nd</sup> shift work (Jr. High School)
- Continue Township Inspection ó Gym Area (Sr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Summer 2019)**

- Construction Bids to be submitted / reviewed

**Epic Management, Inc.**



Pinelands Regional Sr. High School 6 Exterior Wall Preparation (Cafeteria)



Pinelands Regional Sr. High School 6 Exterior Masonry/Windows/Doors- Installation (D-Wing East)





Pinelands Regional Sr. High School 6 Exterior Masonry Installation (D-Wing East)



Pinelands Regional Sr. High School 6 Exterior Masonry & Windows / Doors (D-Wing South)





Pinelands Regional Sr. High School 6 Exterior Masonry Installation (West D-Block & Auditorium)



Pinelands Regional Sr. High School 6 Exterior Wall Preparation Media Center (C Block)





Pinelands Regional Sr. High School 6 Exterior Facia Preparation (West A Block)



Pinelands Regional Sr. High School 6 Atrium Window Modifications (West A Block)





Pinelands Regional Sr. High School 6 Gym Entrance Canopy



Pinelands Regional Sr. High School 6 HVAC Rooftop Units (A-Block)





Pinelands Regional Sr. High School 6 (D-Block) Classroom HVAC & Windows



Pinelands Regional Sr. High School 6 (A-Block) HVAC Ductwork





Pinelands Regional Sr. High School 6 Aux. Gym Separation Divider



Pinelands Regional Sr. High School 6 Bathroom Plumbing & Framing





Pinelands Regional Jr. High School 6 1<sup>st</sup> Floor Boys Bathroom



Pinelands Regional Jr. High School 6 1<sup>st</sup> Floor Faculty Bathroom