



Pinelands Regional School District

Junior & Senior High School **Weekly Renovation Updates**

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó C-Wing (east & south elev.)
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó C Wing South

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó Structural Steel Roof Decking (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Commenced installation VCT floor tile ó Student corridor (Block D)
- Continued 2nd shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

Scheduled Activities for the week of April 28 2019 thru May 03 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó C Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (C Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Commence Site/Lawn restoration (B & D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid & floor tile installation ó selective classrooms & corridors (Sr. High School)
- Commence preparation & installation of wooden corridor doors & hardware (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

- Construction Project ó Commencement Coordination



Pinelands Regional Sr. High School 6 Structural Restoration (Block A North)



Pinelands Regional Sr. High School 6 2nd Floor Concrete Installation (Block A North)



Pinelands Regional Sr. High School 6 Structural Steel Restoration (Block A North)



Pinelands Regional Sr. High School 6 Structural Steel Roof Decking (Block B Main Entrance)



Pinelands Regional Sr. High School 6 Exterior Masonry Preparation & Installation - (Block A South Media Center)



Pinelands Regional Sr. High School 6 Exterior Brick Installation (Block C South 6 Media Center & Cafe)



Pinelands Regional Sr. High School 6 Exterior Brick- Installation (Block C South 6 Cafeteria)



Pinelands Regional Sr. High School 6 VCT Flooring Installation (Block D Corridor)



Pinelands Regional Sr. High School 6 VCT Flooring Installation (Block D Corridor)



Pinelands Regional Sr. High School 6 Drama Classroom (Block D)



Pinelands Regional Sr. High School 6 Main Entrance Ceiling Soffit (Block B)



Pinelands Regional Sr. High School 6 Student Corridor (Block B)



Pinelands Regional Sr. High School 6 Media Center Computer Area (Block C)



Pinelands Regional Sr. High School 6 Student Cafeteria (Block C)



Pinelands Regional Sr. High School 6 Student Corridor Ceiling / Painting / Lighting (Block A 2nd Floor)



Pinelands Regional Sr. High School 6 Student Corridor Ceiling / Painting / Lighting (Block A 3rd Floor)