



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry 6 A -Wing (west elev.) walls & C-Wing (east elev.)
- Continued installation of exterior wall preparation of steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued site concrete work ó exterior access concrete apron/sidewalks & masonry column bases (preparation / installation)

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó masonry walls (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Commenced installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Completed 2nd floor bathroom renovations ó Toilet Partitions / Painting & Clean-up / Township Inspections (Jr. High School)
- Continue 2nd shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

Scheduled Activities for the week of April 08 2019 thru April 12 2019

Overall Project:

Senior High School - Masonry Restoration

- Continued layout / modification for new exterior window / door opening (A & C Wing)
- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó C Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (D Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) (B & D Wing)

Senior & Junior High School - Renovations

- Continue layout &installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue layout / installation for atrium partition walls / window & door frames (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid installation ó selective classrooms & corridors (Sr. High School)
- Continue 2nd shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Summer 2019)

Construction Project ó Award Coordination

Epic Management, Inc. Page 1 of 9





Pinelands Regional Sr. High School ó Exterior Wall System (Block A North)



Pinelands Regional Sr. High School ó Exterior Wall Structural Framing (Block A North)

Epic Management, Inc. Page 2 of 9



Pinelands Regional Sr. High School ó Exterior Masonry Demolition őChimney (Block A West)



Pinelands Regional Sr. High School ó Exterior Concrete Installation (Door Aprons & Sidewalk ó Block B West Gym)

Epic Management, Inc. Page 3 of 9





Pinelands Regional Sr. High School ó Exterior Masonry Preparation - (Block A South)



Pinelands Regional Sr. High School ó Exterior Wall Preparation & Steel Installation (Block C South ó Media Center & Cafe)

Epic Management, Inc. Page 4 of 9





Pinelands Regional Sr. High School ó Exterior Brick- Installation (Block C South ó Cafeteria)



Epic Management, Inc. Page 5 of 9





Pinelands Regional Sr. High School ó Auto Shop Roll-up Doors & Bollards (Block D East)



Pinelands Regional Sr. High School ó Classroom õCeiling Grid & Lightingö Installation (Block D)

Epic Management, Inc. Page 6 of 9





Pinelands Regional Sr. High School ó Student Corridor õCeiling Grid & Lightingö Installation (Block D)



Pinelands Regional Sr. High School ó Main Office

Epic Management, Inc. Page 7 of 9





Pinelands Regional Sr. High School ó Ceiling Painting (Atrium Area)



Pinelands Regional Sr. High School ó Rooftop HVAC Units (Cafeteria Area)

Epic Management, Inc. Page 8 of 9





Pinelands Regional Sr. High School ó Students Restroom (Block D)



Pinelands Regional Sr. High School ó Student Restroom (Block C)

Epic Management, Inc. Page 9 of 9