



5/26/2019

## **Pinelands Regional School District**

### **Junior & Senior High School - Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued installation of exterior masonry ó A-Wing elevations
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó A Wing South

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó Canopy Steel (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued installation interior classroom doors (Sr. High School)
- Continued 2<sup>nd</sup> shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Completed installation of property fencing; Continued Pathway subgrade preparation

#### **Scheduled Activities for the week of May 27 2019 thru May 31 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (A Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)

##### **Senior & Junior High School - Renovations**

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance ó Entrance Glazing & doors (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue preparation & installation of wooden corridor doors & hardware (Sr. High School)
- Continue installation of VCT floor tile (Corridors) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Continue Pathway subgrade preparation & base pavement installation

**Epic Management, Inc.**



Pinelands Regional Sr. High School 6 Main Entrance Canopy Structure (Block B)



Pinelands Regional Sr. High School 6 Main Entrance Canopy Structure (Block B North)





Pinelands Regional Sr. High School 6 Atrium Painting / Glazing (Block A West)



Pinelands Regional Sr. High School 6 Exterior Wall Masonry (Block A West)





Pinelands Regional Sr. High School 6 Exterior Brick & Window Installation (Block A - South)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (Block A North)





Pinelands Regional Sr. High School 6 Exterior Masonry Restoration (Block A North)



Pinelands Regional Sr. High School 6 Nurse Office Suite (Block B)





Pinelands Regional Sr. High School 6 Main Entrance Corridor (Block B)



Pinelands Regional Sr. High School 6 Drama Classroom (Block D South)





Pinelands Regional Sr. High School 6 Student Corridor (Block A South 1st Floor)



Pinelands Regional Sr. High School 6 Student Corridor (Block A North 2nd Floor)





Pinelands Regional Sr. High School 6 Student Corridor (Block D North)



Pinelands Regional Sr. High School 6 Classroom (Block A North 1<sup>st</sup> Floor)





Pinelands Regional Sr. High School 6 Pavement Preparation (Walkway Sub-base)



Pinelands Regional Sr. High School 6 Pavement Preparation (Walkway Sub-base)