



5/5/2019

## **Pinelands Regional School District**

### **Junior & Senior High School - Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued installation of exterior masonry ó C-Wing (south elev.) & A-Wing
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó C Wing South

##### **Senior & Junior High School - Renovations**

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó Roofing System (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Commenced installation interior classroom doors (Sr. High School)
- Continued 2<sup>nd</sup> shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Athletic Field Walkway ó Installation of construction fencing & soil erosion control fencing

#### **Scheduled Activities for the week of May 06 2019 thru May 10 2019**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (C Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Commence Site/Lawn restoration (A & D Wing)

##### **Senior & Junior High School - Renovations**

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance ó Masonry Prep. (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid & floor tile installation ó selective classrooms & corridors (Sr. High School)
- Continue preparation & installation of wooden corridor doors & hardware (Sr. High School)
- Continue installation of VCT floor tile (Corridors) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

##### **Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)**

- Commence removal of guard-rail & installation of chain-link fencing along Nugentown Rd.



Pinelands Regional Sr. High School 6 Western Elevation



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (Block A West)





Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction (Block A North)



Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction & Masonry (Block A North)





Pinelands Regional Sr. High School 6 Exterior Masonry Preparation & Installation - (Block A)



Pinelands Regional Sr. High School 6 Exterior Brick Installation (Block C South 6 Media Center)





Pinelands Regional Sr. High School 6 Exterior Brick- Installation (Block C South 6 Cafeteria)



Pinelands Regional Sr. High School 6 Interior Classroom Door Installation (Block D Corridor)





Pinelands Regional Sr. High School 6 Interior Door Installation (Main Office)



Pinelands Regional Sr. High School 6 Exterior Wall & Insulation Installation (Block A North)





Pinelands Regional Sr. High School 6 HVAC Ductwork Installation (Block A South)



Pinelands Regional Sr. High School 6 Student Corridor Bridge (Block A)





Pinelands Regional Sr. High School 6 Student Cafeteria (Block C)



Pinelands Regional Sr. High School 6 Roofing System Installation (Security Entrance Addition)





Pinelands Regional Sr. High School 6 Construction Fencing & Soil Control (Athletic Field Walkway & Lighting)



Pinelands Regional Sr. High School 6 Construction Fencing & Soil Control (Athletic Field Walkway & Lighting)