



5/19/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A-Wing elevations
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó A Wing South

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó Exterior Brick (Sr. High School)
- Continued preparation & painting for Hallways & Stairways (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued installation interior classroom doors (Sr. High School)
- Continued 2nd shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Commenced Walkway lighting rough-in; Commenced installation of property fencing; Completed guard-rail removal

Scheduled Activities for the week of May 20 2019 thru May 24 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (A Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & D Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance ó Entrance Canopy (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue ceramic tile installation & continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue preparation & installation of wooden corridor doors & hardware (Sr. High School)
- Continue installation of VCT floor tile (Corridors) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue installation of chain-link fencing along Nugentown Rd. & walkway lighting rough-in

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Main Entrance Masonry Brick Facia



Pinelands Regional Sr. High School 6 Exterior Masonry Prep / Brick / Windows (Block A North)



Pinelands Regional Sr. High School 6 Atrium Painting / Glazing (Block A West)



Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction & Masonry (Block A West)



Pinelands Regional Sr. High School 6 Exterior Preparation & Brick Installation (Block A - South)



Pinelands Regional Sr. High School 6 Exterior Sidewalk / Grading (Rear Entrance)



Pinelands Regional Sr. High School 6 Student Corridor (Block D)



Pinelands Regional Sr. High School 6 Nurse Office Suite (Block B)



Pinelands Regional Sr. High School 6 Ceiling Installation Media Center (Block C)



Pinelands Regional Sr. High School 6 Exterior Wall Reconstruction (Block A North)



Pinelands Regional Sr. High School 6 Student Corridor (Block A North 3rd Floor)



Pinelands Regional Sr. High School 6 Atrium Ceiling Painting (Block A)



Pinelands Regional Sr. High School 6 Structural Reconstruction (Concrete) (Block A North 3rd Floor)



Pinelands Regional Sr. High School 6 Main Office Suite (Block B)



Pinelands Regional Sr. High School 6 Underground Electrical Piping (Walkway Lighting)



Pinelands Regional Sr. High School 6 Property Fencing Installation