



6/2/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued installation of exterior masonry ó A-Wing elevations
- Continued installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation and installation of vapor barrier system
- Continued roof coping modifications
- Continued exterior structural wall framing ó A Wing (north elev.)
- Continued installation of exterior windows & doors ó A Wing North

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued bathroom renovations ó sheetrock / ceramic tile / fixtures (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued new Main Entrance addition ó Vestibule Glazing & Doors (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued installation interior classroom doors (Sr. High School)
- Continued 2nd shift electrical renovations (fire alarm wiring installation- summer 2019 conversion)(Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued Pathway subgrade preparation & paving installation

Scheduled Activities for the week of June 03 2019 thru June 07 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue installation of exterior wall preparation ó steel (installation/cleaning/painting), masonry surface preparation
- Continue installation of exterior masonry ó A Wing elevations
- Continue roof coping modifications
- Continue exterior structural wall framing ó A Wing (north elev.)
- Continue installation of interior window sills & trim (A Wing)
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)

Senior & Junior High School - Renovations

- Continue layout & installation of HVAC ductwork & units (Sr. High School)
- Continue layout / installation for new Main Entrance ó Entrance Glazing & doors (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue progressing LEHT Building Dept. Inspections
- Continue preparation & painting of interior walls (Sr. High School)
- Continue plumbing fixture installation -bathroom renovations (Sr. High School)
- Continue ceiling grid & tile installation ó selective classrooms & corridors (Sr. High School)
- Continue preparation & installation of wooden corridor doors & hardware (Sr. High School)
- Continue installation of VCT floor tile (Corridors) (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- summer 2019 conversion (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue Pathway ó Site lighting pole bases



Pinelands Regional Sr. High School 6 Main Entrance Security Vestibule



Pinelands Regional Sr. High School 6 Main Entrance Security Vestibule



Pinelands Regional Sr. High School 6 Atrium Painting/Glazing & Sidewalks (Block A West)



Pinelands Regional Sr. High School 6 Exterior Wall Masonry & Sidewalks (Block A West)



Pinelands Regional Sr. High School 6 Exterior Brick & Window Installation (Block A South)



Pinelands Regional Sr. High School 6 Exterior Masonry Installation (Block A North)



Pinelands Regional Sr. High School 6 Exterior Masonry Restoration (Block A North)



Pinelands Regional Sr. High School 6 2nd Floor HVAC Installation (Block A South)



Pinelands Regional Sr. High School 6 1st Floor Interior Door Installations (Block A North)



Pinelands Regional Sr. High School 6 Classroom Wall Reconstruction (Block A North 2nd floor)



Pinelands Regional Sr. High School 6 Student Classroom (Block A North 1st Floor)



Pinelands Regional Sr. High School 6 Student Corridor (Block A North 2nd Floor)



Pinelands Regional Sr. High School 6 Student Corridor (Block A North 1st floor)



Pinelands Regional Sr. High School 6 Classroom (Block A South 1st Floor)



Pinelands Regional Sr. High School 6 Pavement Installation (Walkway Sub-base)



Pinelands Regional Sr. High School 6 Pavement Installation (Walkway Sub-base)