



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued preparation & installation of Sample / Mock-up new brick exterior fascia
- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls

Senior & Junior High School - Renovations

- Continued removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)
- Continued interior masonry wall infill (Sr. High School)
- Continued bathroom renovations & plumbing rough-in (Sr. High School)
- Commenced installation of structural support for new Gym HVAC units (Sr. High School)
- Commenced demolition & excavation for new Main Entrance & Exterior Canopy (Sr. High School)

Senior High School - Athletic Field Renovations

- Continued installation of access pathways & final grading (Athletic Field)
- Completed installation of playing surface, court lines and nets (Tennis Courts)

Scheduled Activities for the week of September 10 2018 thru September 14 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue preparation & installation of Sample / Mock-up new brick exterior fascia
- Continue installation of exterior wall preparation & steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls

Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue installation of structural support for new Gym HVAC units (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue interior masonry infill for interior walls (Sr. High School)
- Continue demolition & excavation for new Main Entrance & Exterior Canopy (Sr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field & Continue site concrete, fencing installation and final grading / seeding
- Athletic Field & Continue installation of pathway asphalt
- Tennis Court - Commence layout & installation of misc. site concrete



Pinelands Regional Sr. High School 6 Demolition (New Entrance Canopy)



Pinelands Regional Sr. High School 6 Demolition (New Security Entrance Vestibule)



Pinelands Regional Sr. High School 6 Demolition (New Main Entrance)



Pinelands Regional Sr. High School 6 Main Office Renovation



Pinelands Regional Sr. High School ó Exterior Masonry Wall



Pinelands Regional Sr. High School ó Bathroom Plumbing Rough-in



Pinelands Regional Sr. High School 6 Removal of Corridor Floor Tile (D Wing)



Pinelands Regional Tennis Courts 6 Surface Coating System Installation



Pinelands Regional Tennis Courts 6 Installation of Court Lines & Nets



Pinelands Regional Tennis Courts 6 Installation of Court Lines & Nets



Pinelands Regional Athletic Field ó Final Grading / Seeding & Pathway Subsurface



Pinelands Regional Athletic Field ó Final Grading / Seeding & Pathway Subsurface