



# Pinelands Regional School District

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continued General Contractor Mobilization
- Continued review / exposure of masonry existing condition / issues
- Completed installation of perimeter construction security fencing

#### Senior & Junior High School - Renovations

- Continued General Contractor Mobilization
- Commenced interior above ceiling review (Sr. High School)
- Completed Roofing System delivery / mobilization (Jr. High School)

#### **Senior High School - Athletic Field Renovations**

- Continued Athletic Field Topsoil preparation and inner field Track Event layouts
- Commenced Track subsurface restoration
- Commenced installation of Tennis Court > fence posts & court net posts

#### Junior High School- Modular Classroom Installation

- Continued installation of Modular Classroom Units
- Commenced installation of Modular Classroom ó plumbing / electrical serviceøs

### Scheduled Activities for the week of July 09 2018 thru July 13 2018

#### **Overall Project:**

#### **Senior High School - Masonry Restoration**

- Continue review / exposure of masonry existing condition / issues
- Commence removal of exterior brick fascia

#### Senior & Junior High School - Renovations

- Continue selective removal of ceiling system ó exposure of existing conditions (Sr. High School)
- Commence roofing system replacement (Jr. High School)

#### **Senior High School - Athletic Field Renovations**

- Athletic Field óContinue layout of inner Track Events & Topsoil preparation
- Tennis Court óContinue layout & installation of fencing posts

#### Junior High School- Modular Classroom Installation

- Continue installation of Modular Classroom Units
- Continue installation of Modular Classroom ó plumbing / electrical serviceøs





Pinelands Regional Sr. High School ó Construction Security Fencing



Pinelands Regional Sr. High School ó Corridor Ceiling Tile Removal

## **Epic Management, Inc.** Page 2 of 5





Pinelands Regional Sr. High School ó Existing Masonry Evaluation



Pinelands Regional Modular Classrooms ó Unit Installation

# **Epic Management, Inc.** Page 3 of 5





Pinelands Regional Modular Classrooms ó Classroom Unit Installation



Pinelands Regional Modular Classrooms ó Interior Corridor

## **Epic Management, Inc.** Page 4 of 5





Pinelands Regional Athletic Field ó Track Subsurface Restoration



Pinelands Regional Tennis Courts ó Fencing Post Installation

# **Epic Management, Inc.** Page 5 of 5