



8/18/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued preparation & installation of "Sample / Mock-up" new brick exterior fascia
- Commenced installation of "Temporary" exterior walls

Senior & Junior High School - Renovations

- Continued interior above ceiling review (Sr. High School)
- Continued removal of interior wall partitions, windows, doors and bathroom (fixtures & finishes) (Sr. High School)

Senior High School - Athletic Field Renovations

- Continued installation of track sidewalks (Athletic Field)
- Completed installation of field irrigation system (Athletic Field)

Junior High School- Modular Classroom Installation

- Completed installation of modular complex finishes (interior / exterior)
- Completed interior final cleaning / floor waxing
- Continued "Township Building Inspections"

Scheduled Activities for the week of August 20 2018 thru August 24 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continue preparation & installation of "Sample / Mock-up" new brick exterior fascia
- Continue installation of exterior wall preparation "steel (cleaning/painting), masonry surface preparation"
- Continue installation of "Temporary" exterior walls

Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors and bathroom (fixtures & finishes) (Sr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field "Commence Milling Removal of Athletic Track asphalt and installation of new Athletic Track asphalt"
- Tennis Court "Continue installation of fencing"
- Tennis Court - Commence layout & installation of misc. site concrete
- Tennis Court "Commence installation of Court Surface material"

Junior High School- Modular Classroom Installation

- Continue Township Building Code Inspections
- Commence installation of Classroom Furniture



Pinelands Regional Sr. High School 6 Temporary Wall Installation



Pinelands Regional Sr. High School 6 Exterior Masonry Wall Preparation



Pinelands Regional Sr. High School 6 Structural Steel (Cleaned / Painted)



Pinelands Regional Sr. High School 6 Media Center Renovation



Pinelands Regional Sr. High School ó Media Center Renovation



Pinelands Regional Sr. High School ó Main Entrance Ceramic Tile Removal



Pinelands Regional Modular Classrooms ó Exterior Complete



Pinelands Regional Modular Classrooms ó Exterior Complete



Pinelands Regional Modular Classrooms ó Interior Corridor Complete



Pinelands Regional Modular Classrooms ó Classroom Interior Complete



Pinelands Regional Athletic Field 6 Track Walkway



Pinelands Regional Athletic Field 6 Track Walkway / Entrance Area



Pinelands Regional Tennis Courts 6 Fencing Installation



Pinelands Regional Tennis Courts 6 Fencing Installation