



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Construction Kick-off Meeting completed 06-08-18
- Commenced General Contractor Mobilization
- Commenced review / exposure of masonry existing condition / issue

Senior & Junior High School - Renovations

- Construction Kick-off Meeting completed 06-08-18
- Commenced General Contractor Mobilization

Senior High School - Athletic Field Renovations

- Continued Athletic Field Topsoil preparation and inner field Track Event layouts

Junior High School- Modular Classroom Installation

- Completed installation of Modular Classroom Foundation System
- Commence installation of Modular Classroom Units

Scheduled Activities for the week of July 02 2018 thru July 06 2018

Overall Project:

Senior High School - Masonry Restoration

- General Contractor's site mobilization
- Continue review / exposure of masonry existing condition / issue
- Commence installation of perimeter construction fencing

Senior & Junior High School - Renovations

- General Contractor's site mobilization
- Commence selective removal of ceiling system – exposure of existing conditions

Senior High School - Athletic Field Renovations

- Athletic Field –Continue layout of inner Track Events & Topsoil preparation
- Tennis Court –Commence layout & installation of fencing posts

Junior High School- Modular Classroom Installation

- Continue on-site delivery of Modular Units
- Continue installation of Modular Classroom Units



Pinelands Regional Sr. High School – Media Center Move-Out



Pinelands Regional Sr. High School – Main Office Move-Out



Pinelands Regional Sr. High School – Existing Masonry Evaluation



Pinelands Regional Modular Classrooms – Foundation



Pinelands Modular Classrooms – Foundation System



Pinelands Modular Classrooms – Classroom Unit Installation



Pinelands Regional Modular Classrooms – Classroom Unit Installation



Pinelands Modular Classrooms – Classroom Interior