



# Pinelands Regional School District

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued preparation & installation of õSample / Mock-upö new brick exterior fascia
- Continued installation of -Temporaryö exterior walls

#### Senior & Junior High School - Renovations

- Continued interior above ceiling review (Sr. High School)
- Continued removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)
- Continued interior masonry wall infill (Sr. High School)
- Continued bathroom renovations ó plumbing rough-in (Sr. High School)
- Completed installation of flooring protection ó Gym (Sr. High School)

#### **Senior High School - Athletic Field Renovations**

- Continued installation of track sidewalks & final grading (Athletic Field)
- Completed installation of Fencing (Tennis Courts)
- Commenced installation Tennis Court surface coatings (Tennis Courts)

#### Junior High School- Modular Classroom Installation

• Completed installation of furniture

### Scheduled Activities for the week of September 4 2018 thru September 7 2018

#### **Overall Project:**

#### Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continue preparation & installation of õSample / Mock-upö new brick exterior fascia
- Continue installation of exterior wall preparation ó steel (cleaning/painting), masonry surface preparation
- Continue installation of õTemporaryö exterior walls

#### Senior & Junior High School - Renovations

Continue removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)

#### **Senior High School - Athletic Field Renovations**

- Athletic Field óContinue site concrete, fencing installation and final grading / seeding
- Tennis Court Commence layout & installation of misc. site concrete
- Tennis Court ó Continue installation of Court Surface material

#### Junior High School- Modular Classroom Installation

• Commencement of School Year





Pinelands Regional Sr. High School ó Exterior Masonry Mock-up



Pinelands Regional Sr. High School ó Exterior Masonry (Main Entrance)

### Epic Management, Inc. Page 2 of 7





Pinelands Regional Sr. High School ó Main Office Window Infill



Pinelands Regional Sr. High School ó Main Office Window Infill

### **Epic Management, Inc.** Page 3 of 7





Pinelands Regional Sr. High School ó Bathroom Renovation (Rough-in)



Pinelands Regional Sr. High School ó Gym Floor Protection

# **Epic Management, Inc.** Page 4 of 7





Pinelands Regional Modular Classrooms ó Furniture



Pinelands Regional Modular Classrooms ó Furniture

### Epic Management, Inc. Page 5 of 7





Pinelands Regional Tennis Courts ó Surface Coating System Installation



Pinelands Regional Athletic Field ó Final Grading / Seeding

### Epic Management, Inc. Page 6 of 7





Pinelands Regional Athletic Field ó Final Grading / Seeding



Pinelands Regional Athletic Field ó Final Grading / Seeding

### Epic Management, Inc. Page 7 of 7