



7/21/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued review / exposure of masonry existing condition / issues
- Continued removal of exterior brick fascia

Senior & Junior High School - Renovations

- Continued interior above ceiling review (Sr. High School)
- Commenced removal of interior wall partitions (Sr. High School)
- Continued continuation of roofing system installation (Jr. High School)

Senior High School - Athletic Field Renovations

- Continued athletic field topsoil preparation and inner field track event layouts
- Continued installation of athletic activity areas
- Commenced installation of tennis court > asphalt paving

Junior High School- Modular Classroom Installation

- Continued installation of Modular Classroom plumbing / electrical services
- Continued installation of modular complex finishes (interior / exterior)
- Completed removal of construction fencing
- Completed installation of exterior stairs & ramp

Scheduled Activities for the week of July 23 2018 thru July 27 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue review / exposure of masonry existing condition / issues
- Continue removal of exterior brick fascia

Senior & Junior High School - Renovations

- Continue selective removal of ceiling system & exposure of existing conditions (Sr. High School)
- Continue roofing system replacement (Jr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field & Continue layout of inner track events & topsoil preparation
- Tennis Court & Continue layout & installation of fencing posts
- Tennis Court - Commence layout & installation of misc. site concrete

Junior High School- Modular Classroom Installation

- Continue installation of Modular Classroom Unit - finishes
- Continue installation of Modular Classroom plumbing / electrical services
- Commence installation of walkways

Epic Management, Inc.

Page 1 of 6



Pinelands Regional Sr. High School 6 Exterior Brick Fascia Removal



Pinelands Regional Sr. High School 6 Removal of Moveable Classroom Partitions



Pinelands Regional Sr. High School ó Removal of Bathroom Fixtures



Pinelands Regional Modular Classrooms ó Removal of Construction Fencing



Pinelands Regional Modular Classrooms 6 Exterior Stair / Ramp



Pinelands Regional Jr. High School 6 Roofing System Installation



Pinelands Regional Athletic Field ó High Jump Area ó Asphalt Installation



Pinelands Regional Athletic Field ó Track Fencing Posts



Pinelands Regional Tennis Courts 6 Asphalt Installation



Pinelands Regional Tennis Courts 6 Asphalt Installation