



## **Pinelands Regional School District**

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued preparation & installation of Sample / Mock-up new brick exterior fascia
- Continued installation of Temporary exterior walls

##### **Senior & Junior High School - Renovations**

- Continued interior above ceiling review (Sr. High School)
- Continued removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)
- Commenced interior courtyard renovation (Jr. High School)
- Commenced selective bathroom renovations (Jr. High School)

##### **Senior High School - Athletic Field Renovations**

- Continued installation of track sidewalks & final grading (Athletic Field)
- Completed installation asphalt surface for Track (Athletic Field)

##### **Junior High School- Modular Classroom Installation**

- Commenced installation of furniture
- Completed Township Building Inspections

### **Scheduled Activities for the week of August 27 2018 thru August 31 2018**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Continue removal of exterior brick fascia, windows and doors
- Continue preparation & installation of Sample / Mock-up new brick exterior fascia
- Continue installation of exterior wall preparation of steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls

##### **Senior & Junior High School - Renovations**

- Continue removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)

##### **Senior High School - Athletic Field Renovations**

- Athletic Field Continue site concrete & fencing installation
- Tennis Court Continue installation of fencing
- Tennis Court - Commence layout & installation of misc. site concrete
- Tennis Court Commence installation of Court Surface material

##### **Junior High School- Modular Classroom Installation**

- Continue installation of classroom furniture



Pinelands Regional Sr. High School 6 Exterior Masonry Wall Preparation



Pinelands Regional Sr. High School 6 Exterior Masonry Wall Preparation





Pinelands Regional Sr. High School 6 Interior Classroom Window Infill



Pinelands Regional Sr. High School 6 Media Center Renovation





Pinelands Regional Sr. High School 6 Classroom Renovation



Pinelands Regional Sr. High School 6 Removal of Classroom HVAC Units





Pinelands Regional Modular Classrooms ó Furniture



Pinelands Regional Modular Classrooms ó Furniture





Pinelands Regional Athletic Field 6 Track Asphalt Installation



Pinelands Regional Athletic Field 6 Track Asphalt Installation





Pinelands Regional Athletic Field ó Track & Walkway



Pinelands Regional Athletic Field ó Final Grading / Seeding