



4/27/2018



Pinelands Regional School District

Junior & Senior High School Renovation Update April 2018

Distribution:

Dr. Cheryl Stevenson, Pinelands Regional BOE
Bill Costello, Epic Management

Steve Brennan, Pinelands Regional BOE
Joel Lizotte, Epic Management

Overall Project:

Senior High School - Masonry Restoration

- Project Advertisement issued – 4/12/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/18/18

Senior & Junior High School - Renovations

- Project Advertisement issued – 4/18/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/25/18

Senior High School - Athletic Field Renovations

- American Athletic Courts Inc. – Awarded Contract.
- Project Kick-off meeting completed 4/25/18

Junior High School- Modular Classroom Installation

- Project Kick-off Meeting completed 4/18/18

Scheduled Activities for May 2018

Overall Project:

Senior High School - Masonry Restoration

- General Contractor's Bid due – 5/16/18
- Board Meeting review - 6/04/18

Senior & Junior High School - Renovations

- General Contractor's Bid due – 5/30/18
- Board Meeting review - 6/04/18

Senior High School - Athletic Field Renovations

- Commence mobilization & Field work – w/o 5/07/18

Junior High School- Modular Classroom Installation

- Commence temporary utilities installation (elec. / water / sewer)