



9/22/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued removal of exterior brick fascia & exterior windows / doors
- Continued layout / modification for new exterior window / door opening
- Continued installation of Temporary exterior walls

Senior & Junior High School - Renovations

- Continued removal of interior wall partitions, windows, doors, HVAC and bathroom (fixtures & finishes) (Sr. High School)
- Continued bathroom renovations & plumbing rough-in (Sr. High School)
- Continued installation of structural support for new Gym HVAC units (Sr. High School)
- Continued demolition & excavation for new Main Entrance & Exterior Canopy (Sr. High School)

Senior High School - Athletic Field Renovations

- Continued installation of Track fencing
- Continued Layout & installation sidewalk & curbing (Tennis Courts)

Scheduled Activities for the week of September 24 2018 thru September 28 2018

Overall Project:

Senior High School - Masonry Restoration

- Continue removal of exterior brick fascia, windows and doors
- Continued layout / modification for new exterior window / door opening
- Continue installation of exterior wall preparation & steel (cleaning/painting), masonry surface preparation
- Continue installation of Temporary exterior walls
- Commence installation of exterior masonry

Senior & Junior High School - Renovations

- Continue removal of interior wall partitions, windows, doors, HVAC and floor tile (Sr. High School)
- Continue installation of structural support for new Gym HVAC units (Sr. High School)
- Continue plumbing rough-in for bathroom renovations (Sr. High School)
- Continue layout & excavation for new Main Entrance & Exterior Canopy (Sr. High School)
- Continue selective bathroom renovations & interior door replacement (Jr. High School)

Senior High School - Athletic Field Renovations

- Athletic Field & Continue site concrete, fencing installation and final grading / seeding
- Athletic Field & Continue installation of pathway asphalt
- Tennis Court - Continue layout & installation of misc. site concrete



Pinelands Regional Sr. High School 6 Exterior Wall Demolition 6Block A6



Pinelands Regional Sr. High School 6 Masonry Exterior Renovation



Pinelands Regional Sr. High School 6 Masonry Exterior Renovation



Pinelands Regional Sr. High School 6 Masonry Exterior Renovation



Pinelands Regional Sr. High School 6 Gym Roof Structure Modification - HVAC Units



Pinelands Regional Sr. High School 6 Attendance Office Demolition



Pinelands Regional Tennis Courts 6 Retaining wall Installation



Pinelands Regional Tennis Courts 6 Sidewalk & Curbing Installation



Pinelands Regional Tennis Courts ó Sidewalk & Curbing Installation



Pinelands Regional Athletic Field ó Track Fencing