



7/21/2019

Pinelands Regional School District

Junior & Senior High School - Weekly Renovation Updates

Overall Project:

Senior High School - Masonry Restoration

- Continued roof coping modifications
- Continued interior wall finishes ó A Wing (north elev.)
- Continued installation of exterior soffits ó A & C Wing

Senior & Junior High School - Renovations

- Continued selective interior renovations ó (Sr. High School)
- Continued HVAC & electrical system renovations (Sr. High School)
- Continued preparation & painting for Hallways & Classrooms (Sr. High School)
- Continued installation of ceiling system grid ó selective classrooms & corridors (Sr. High School)
- Continued layout & installation ó HVAC ductwork, Plumbing (Jr. High)
- Continued bathroom plumbing layout & installation (Jr. High)
- Completed main entrance canopy ó foundations (Jr. High)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continued Rear Access Road ó base pavement installation (Sr. High)
- Continued installation of rear bus lane - site clearing excavation and sub-base preparation (Jr. High)
- Commenced installation of roadway curbing & storm water drainage (Bus Lane) (Jr. High)

Scheduled Activities for the week of July 22 2019 thru July 26 2019

Overall Project:

Senior High School - Masonry Restoration

- Continue roof coping modifications
- Continue exterior soffit installation
- Continue site concrete work (Sidewalks & Exterior door aprons) & Continue Site/Lawn restoration (A & C Wing)
- Continue demobilization of Equipment & Material
- Commence site restoration

Senior & Junior High School - Renovations

- Continue layout / installation for new Main Entrance ó Concrete Sidewalk (Sr. High School)
- Continue electrical system modifications (Sr. High School)
- Continue preparation & painting of interior walls (Sr. High School)
- Continue demobilization & cleaning (Sr. High School)
- Continue electrical renovations & fire alarm wiring installation- (Jr. High School)
- Continue selective interior renovations (Jr. High School)
- Continue exterior main entrance area ó Site preparation for concrete walkway (Entrance Canopy) (Jr. High School)
- Continue layout & renovations (Security Vestibule) (Jr. High School)
- Continue layout & installation of new HVAC units & ductwork (Jr. High School)
- Continue locker-room renovations ó bathrooms (Jr. High School)

Senior & Junior High School – Paving & Site Improvements (Spring / Summer 2019)

- Continue installation of Pathway lighting (Sr. High School)
- Continue site clearing excavation and sub-base preparation ó rear bus pick-up areas (Jr. High School)
- Continue layout & installation site curbing (Jr. High)
- Continue installation storm water drainage system (Jr. High)

Epic Management, Inc.



Pinelands Regional Sr. High School 6 Heating Plant Vent Piping Installation (Block A South 6 Boiler Room)



Pinelands Regional Sr. High School 6 Completed Entrance Canopy Steel Structure Installation



Pinelands Regional Sr. High School 6 Exterior Panel Installation (Southern Elevation)



Pinelands Regional Sr. High School 6 Demobilization of Masonry Staging Area (North A Elevation)



Pinelands Regional Sr. High School 6 Carpet Flooring Installation (Media Center)



Pinelands Regional Sr. High School 6 Carpet Flooring Installation (Media 6Computer Lab)



Pinelands Regional Jr. High School 6 Demolition (Entrance Security Vestibule)



Pinelands Regional Jr. High School 6 Bathroom Rough-in (2nd floor classroom)



Pinelands Regional Jr. High School 6 Entrance Canopy Foundations



Pinelands Regional Jr. High School 6 Site Preparation (Courtyard Renovation)



Pinelands Regional Jr. High School 6 Plumbing Rough-in (Locker-Room Bathrooms)



Pinelands Regional Jr. High School 6 Ceiling System Grid Installation (B Corridor)



Pinelands Regional Sr. High School 6 Rear Service Road Base-Pavement Installation



Pinelands Regional Sr. High School 6 Rear Service Road Base-Pavement Installation



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane



Pinelands Regional Jr. High School 6 Site Preparation Rear Bus Lane 6 Curbing