



5/11/2018



Pinelands Regional School District

Junior & Senior High School Weekly Renovation Updates

Distribution:

Dr. Cheryl Stevenson, Pinelands Regional BOE
Bill Costello, Epic Management
Brooks Garrison, Garrison Architects

Steve Brennan, Pinelands Regional BOE
Joel Lizotte, Epic Management
Bill Edwards, Edwards Engineering

Overall Project:

Senior High School - Masonry Restoration

- Project Advertisement issued 6/4/12/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/18/18

Senior & Junior High School - Renovations

- Project Advertisement issued 6/4/18/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/25/18

Senior High School - Athletic Field Renovations

- Commence / Completed contractor mobilization and soil conservation protection
- Completed layout and mark-out of existing utilities and irrigation system
- Commence selected demolition of existing field equipment and track surfaces
- Commence Athletic Field preparation

Junior High School- Modular Classroom Installation

- Commence temporary utilities installation (elec. / water / sewer)
- Commence off-site construction of Modular Classroom units

Scheduled Activities for the week of May 14 2018 thru May 18 2018

Overall Project:

Senior High School - Masonry Restoration

- General Contractor's Bid due 6/5/16/18
- Board Meeting review - 6/04/18

Senior & Junior High School - Renovations

- General Contractor's Bid due 6/5/30/18
- Board Meeting review - 6/04/18

Senior High School - Athletic Field Renovations

- Continue Athletic track surface demolition; continue Athletic Field preparation
- Commence selective Tennis Court demolition 6/ fencing, equipment and surfaces

Junior High School- Modular Classroom Installation

- Continue temporary utilities installation (elec. / water / sewer)
- Continue off-site construction of Modular Classroom units

Epic Management, Inc.

Page 1 of 4



Pinelands Regional Athletic Field 6 Soil Erosion Control



Pinelands Regional Athletic Field 6 Soil Erosion Traffic pad



Pinelands Regional Athletic Field 6 Field Demolition



Pinelands Regional Athletic Field 6 Field Demolition



Pinelands Regional Athletic Field 6 Field Demolition



Pinelands Regional Athletic Field 6 Field Demolition