



## **Pinelands Regional School District**

### **Junior & Senior High School Weekly Renovation Updates**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- Project Advertisement issued – 4/12/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/18/18
- General Contractor's Bid's received 5/16/18

##### **Senior & Junior High School - Renovations**

- Project Advertisement issued – 4/18/18
- General Contractor's Pre-Bid Meeting & Site walk-through completed 4/25/18

##### **Senior High School - Athletic Field Renovations**

- Continued Athletic Field preparation – removal of existing top soil / delivery of drainage material – gravel & piping
- Completed demolition of existing tennis court – fencing / equipment / milling of existing surface

##### **Junior High School- Modular Classroom Installation**

- Continued temporary utilities installation (elec. / water / sewer)
- Continued off-site construction of Modular Classroom units
- Completed installation of construction fencing

### **Scheduled Activities for the week of May 28 2018 thru June 01 2018**

#### **Overall Project:**

##### **Senior High School - Masonry Restoration**

- General Contractor's Bid – under review
- Board Meeting review - 6/04/18

##### **Senior & Junior High School - Renovations**

- General Contractor's Bid due – 5/30/18
- Board Meeting review - 6/04/18

##### **Senior High School - Athletic Field Renovations**

- Continue Athletic Field preparation - Drainage
- Continue Tennis Court preparation – Layout & site work

##### **Junior High School- Modular Classroom Installation**

- Continue temporary utilities installation (elec. / water / sewer)
- Continue off-site construction of Modular Classroom units



Pinelands Regional Athletic Field – Field Demolition



Pinelands Regional Athletic Field – Field Demolition & Drainage System Stone





Pinelands Regional Athletic Field – Drainage System Piping



Pinelands Regional Tennis Courts – Demolition of Equipment / Fencing / Surface





Pinelands Regional Tennis Courts – Demolition of Equipment / Fencing / Surface



Pinelands Regional Jr. High – Construction Fencing for Modular Classrooms